

GOVERNMENT OF TELANGANA
ABSTRACT

PMGSY Ph.IX - Jangaon District - C/o High Level Bridge across Local Vagu @1/70 on R/F PWD Road Deveruppala to Visnoor PWD road, Deveruppala(M) - Granting of Extension of Agreement Time without penalty - Orders - Issued.

PANCHAYAT RAJ AND RURAL DEVELOPMENT (PROGS.II) DEPARTMENT

G.O.RT.No. 870

Dated: 26-10-2016
Read the following:-

- 1.G.O.Rt.No.330,PR&RD(Progs.II)Dept., Dated: 17.9.2010
- 2.G.O.Rt.No.1166,PR&RD(Prgos.II)Dept., Dated:16.7.2013.
- 3.From the CE,PR,PMGSY,Hyd., Lr.No.AEE/DEE-I/PMGSY/
Ph.IX/AP 211X LB-02/Devaruppala/Wgl/2016,Dt:14.9.16

ORDER:

In the circumstances explained by the Chief Engineer, Panchayat Raj, PMGSY Hyderabad in the reference 3rd read above, Government after careful examination of the proposal, hereby grant Extension of time from 1.4.2015 to 31.12.2016 (640 days) for the work "C/o High Level Bridge across Local Vagu @ KM 1/070 on R/F PWD Road Deveruppala to Visnoor PWD road in Deveruppala (M) of earstwhile Warangal District now Jangaon District without imposing a penalty as the delay is not attributed to the Contractor, but due to delay in shifting of the High tension electrical lines and poles.

2. The Chief Engineer, Panchayat Raj, PMGSY Hyderabad is requested take necessary action accordingly.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF TELANGANA)

S.P.SINGH
SPECIAL CHIEF SECRETARY TO GOVERNMENT

To

The Chief Engineer, Panchayat Raj,PMGSY Hyderabad.

Copy to:-

The Superintending Engineer, Panchayat Raj, Jangaon District (Regional Officer Warangal)

The PS to M(PR&RD)

SC/SF

//FORWARDED::BY ORDER//

SECTION OFFICER